THE MINISTER OF STATE IN THE MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (SHRI R.P.N. SINGH): (a) to (d) The tenders for development of NH-4A from Belgaum to Goa have been invited under two packages. The details of the same are as under:

Stretch	Length (in Km).	Total Project Cost (Rs. in crores)	Current Status
Belgaum- Goa/ Karnataka border	82	359	Request for Qualification to be received in December, 2009
Goa/ Karnataka Border-Panaji	65	471	Request for Proposal bids received and are under evaluation.

The construction period for the Goa/Karnataka Border-Panaji stretch is 910 days from the appointed date.

Construction of 4 and 6 lane roads on NHS in AP

1514. SHRI PENUMALLI MADHU: Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

(a) the details of the companies engaged in the construction of 6 and 4 lane roads on the National Highways in Andhra Pradesh, under North-South and Golden Quadrilateral Projects;

(b) the details of targets set for each company;

(c) whether it is a fact that the companies have not been able to adhere to the targets and projects run into cost and time-overrun;

(d) if so, the details of such projects and the companies involved behind this; and

(e) the reasons for giving extension of time for completing the projects?

THE MINISTER OF STATE IN THE MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (SHRI R.P.N. SINGH): (a) to (e) Details of the companies engaged in the construction of 6 and 4 lane roads on the National Highways in Andhra Pradesh under Golden Quadrilateral Projects and North-South corridor including details of time-overrun are given in enclosed Statement-I and II respectively (*See* below). Some projects were delayed due to delays in land acquisition, shifting of utilities, relocation of religious structures, delay in obtaining permission for quarrying, unseasonal rains etc. and hence extensions were given.

Statement-I

List of Golden Quadrilateral Projects in the State of Andhra Pradesh Status as on 31.10.2009

Sl.No.	Stretch	NH. No.	Total Length in km	Completed length in in km	Present status	Date of Start	Date of completion as per contract	Total project cost in Rs. crore	Time over run in months	Contractor or Concessionnaire
1	2	3	4	5	6	7	8	9	10	11
1	Ankapalli - Tuni	5	58.95	58.95	4 Laned	May-02	Jan-05	283.2	2	GMR - Tuni - Ankapalli Express Ltd.
2	Vijayawada - Chilkaluripet Package III	5	23.78	23.78	4 Laned	Mar-99	Jan-03	68	10	IJM-Gayatri
3	Vijayawada - Chilkaluripet Package IV	5	2.88	2.88	4 Laned	May-99	May-02	58	0	UP State Bridge Corporation Ltd.
4	Bridges Section (AP-19)	5	2.45	2.45	4 Laned	Aug-01	Mar-05	136.45	13	Larsen & Toubro Ltd.
5	Bridges Section (AP-20)	5	0	0	4 Laned	Aug-01	May-05	131.33	15	Larsen & Toubro Ltd.
6	Korlam - Palasa (AP-4A)	5	29	29	4 Laned	Sep-01	Aug-05	135.11	19	Skanska Cementation India Ltd.
7	Icchapuram - Korlam (AP-4B)	5	33	33	4 Laned	Sep-01	Dec-05	143.05	23	Skanska Cementation India Ltd.
8	Palasa- Srikakulam (AP-2)	5	74	74	4 Laned	Jun-01	Jun-05	324	17	SPCL- IVRCL
9	Srikakulam-Champawati (AP-1)	5	48	48	4 Laned	Dec-05	May-07	171.97	5	SEW Construction Company Limited

10	Champawati- Vishakhapatnam (AP-3)	5	46.2	46.2	4 Laned	Jun-01	Feb-05	200	12	Unitech-Nagarjuna Construction Co. Ltd. (J.V.)
11	Bridges section (AP-6)	5	0	0	4 Laned	Sep-01	Jul-05	79.14	16	Navyug Engg. Co. Ltd.
12	Vijayawada - Chilkaluripet Package II	5	32	32	4 Laned	Mar-99	Jan-03	80	10	IJM-Gayatri
13	Vishakhapatanam - Ankapalli	5	21.71	21.71	4 Laned	Apr-91	Mar-95	45.88	27.5	KMC Construction
14	Vishakhapatanam - Ankapaili	5	24.98	24.98	4 Laned	Aug-93	Jan-97	52.47	1.5	Atlanta Construction
15	Nellore - Tada (AP-7)	5	110.52	110.52	4 Laned	Aug-01	Dec-03	621.35	0	CIDBI Malaysia
16	Tuni Dharmavaram (AP-16)	5	47	47	4 Laned	May-02	Aug-05	231.9	9	Andhra Expressway Limited
17	Dharmavaram - Rajahmundry (AP-15)	5	53	53	4 Laned	May-02	Mar-05	206	4	Rajahmundry Expressway Ltd. - Gammon (JV)
18	Divancheru (near Rajahmundry) - Gowthami	5	34.95	34.95	4 Laned	Jun-01	Mar-05	130.8	15	Punj Lloyd Ltd.
19	Gowthami - Gundugolanu (AP-18)	5	81.08	81.08	4 Laned	Aug-01	Feb-04	323.35	0	LIMAK - SOMA (JV)
20	Vijayawada - Rajamundry Section (near Eluru)	5	5	5	4 Laned	Jun-00	Mar-02	19	0	Madhucon Projects Ltd.
21	Eluru-Vijayawada Package V	5	72	72	4 Laned	Dec-97	Jan-02	134	0	Madhucon Projects Ltd.- Binapuri (JV)
22	Vijayawada - Chilkaluripet Package 1	5	25	25	4 Laned	Mar-99	Jan-03	60	10	IJM-Gayatri

1	2	3	4	5	6	7	8	9	10	11
23	Chilkaluripet - Ongole (AP-13)	5	66	66	4 Laned	Jun-01	Mar-06	319.21	27	IJM-Gayatri
24	Ongole - Kavali (AP-12)	5	72	72	4 Laned	Aug-01	Sep-05	321.41	17	HO - HUP - Simplex (JV)
25	Kavali - Nellore (AP-11)	5	43.8	43.8	4 Laned	May-01	May-05	181	15	Patel - KNR (JV)
26	Nellore Bypass	5	17.17	17.17	4 Laned	Oct-02	Sep-04	143.2	-1	Consortium of Soma Enterprises & Navayuga Engg. Co. Ltd.
27	Bridges section (AP-5)	5	0	0	4 Laned	Aug-01	Sep-03	71	-5	Prasad & SEW (JV)

Statement-II

List of NS Projects in the state of Andhra Pradesh : Status as on 31.10.2009

Sl.No.	Stretch	NH. No.	Total Length in km	Completed length in Km	Present status	Date of Start	Date of comple-tion as per contract	Date of comple-tion/ date of anticipated completion	Total project cost	Time over run in months	Contractor or Concessionaire
1	2	3	4	5	6	7	8	9	10	11	12
NHDP Phase I											
1	Thondapalli to Farukhanagar (NS/9)	7	12.5	12.5	4 Laned	Dec-99	Jun-01	Jan-03	27.63	19	Maharia surfacing

2	Kalkallu village to Gundla Pochampali (NS-8)	7	17	17	4 Laned	Dec-99	Dec-01	Apr-02	40.83	4	A. L. Sudershan & Co.
3	Gundla Pochampalli to Bowenpalli Shivarampalli	7	23.1	16.2	Under Implementation	Dec-05	Dec-06	Dec-09	71.57	36	M B Patil Constrtuction Ltd.
NHDP Phase II											
4	Islam Nagar to Kadtal (NS-2/BOT/ AP-7)	7	48	39.51	Under Implementation	Mar-07	Mar-10	Jul-10	546.83	4	Patel - KNR (JV)
5	Hyderabad Bangalore section (ADB-11/C-13)	7	40	29.75	Under Implementation	Mar-07	Sep-09	Jun-10	243.38	9	Continental Engg. Corporation
6	Hyderabad Bangalore section (ADB-11/C-I4)	7	42	38.75	Under Implementation	Mar-07	Aug-09	Apr-10	205.92	8	CGGC - SOMA (JV)
7	Hyderabad Bangalore section (ADB-11/C-I5)	7	45.6	36.5	Under Implementation	Mar-07	Aug-09	Apr-10	243.64	8	CGGC - SOMA (JV)
8	MH/AP border to Islam Nagar (NS-2/BOT/ AP-6)	7	55	39.75	Under Implementation	May-07	Nov-09	Mar-10	360.42	4	SOMA-Avinash Consortium
9	Kadal to Armur (NS-2/BOT/AP-8)	7	31	30.89	Under Implementation	May-07	Nov-09	Nov-09	271.73	0	HCC Ltd.

1	2	3	4	5	6	7	8	9	10	11	12
10	Hyderabad Bangalore section (ADB-11/C-I2)	7	42.6	26.88	Under Implementation	Mar-07	Sep-09	Jun-10	239.19	9	Continental Engg. Corporation
11	Farukhanagar to Kotakatta (NS-2/AP-4)	7	55.74	55.74	4 Laned	Aug-06	Feb-09	Mar-09	302	1	Larsen & Toubro Ltd. (L & T) Western Andhra
12	Armur to Kadloor Yellareddy (NS-2/AP-I)	7	59	0	Under Implementation	-	-	-	390.56	-	M/s Navyouga KPCL Consortium
13	Kadloor Yellareddy to Gundla Pochampalli (NS--2/BOT/AP-2)	7	85.74	85.74	4 Laned	Sep-06	Mar-09	Mar-09	490	0	GMR Infrastructure Ltd. GMR Energy Ltd. Consortium
14	Hyderabad Bangalore section (NS-2/BOT/	7	74.65	74.62	Under Implementation	Sep-06	Mar-09	Nov-09	592	8	IL & FS CTNL Consortium
		AP-5)									(Andhra Pradesh)
15	Hyderabad Bangalore section (ADB-11/C-10)	7	40	33.9	Under Implementation	Mar-07	Aug-09	Apr-10	194.8	8	CGGC - SOMA (JV)
16	Hyderabad Bangalore section (ADB-11/C-11)	7	42.4	35.8	Under Implementation	Mar-07	Aug-09	Apr-10	208.46	8	CGGC - SOMA (JV)
17	Farukhanagar to Kolakatta (NS-2/AP-3)	7	46.16	46.16	4 Laned	Aug-06	Feb-09	Feb-09	255	0	GMR Energy Ltd. & GMR Infr-astruture Ltd.